

Builders for Christ

Weekly Update from
Immanuel Lutheran School, Hutchinson, MN

September 26, 2023

Greetings Volunteers and other interested parties,

We spent the week installing siding and have only a few small areas left to complete. The underside of the canopy has the soffit material applied now too.

All but 2 of the 36 door frames are in place. We don't have the special door to the storm shelter yet and another door came without installation brackets so we're waiting for those.

The manufactured stone contractor is over half done with that project and the sidewalk crew is scheduled to start with curbs and sidewalks this week.

Most of the walls have been insulated. The thermal insulation in the exterior walls and the sound insulation in all the interior walls. The perimeter truss areas have been spray foamed to insulate and seal everything up

Drywall installation should begin soon also.

Dave Wusterbarth is coming this week to put the cap on the parapet wall now that the siding is done.

We expect to have a day or two of work this week finishing up odds and ends and then dismantle the campground utilities. We will be done then until the drywall is finished and painted and the floors are stained. A few of us will have to return next week to install the 7 exterior classroom doors that may arrive Friday.

That pretty much tells you where things are at here. Thanks for your support and interest.

In His service,
Elwood

