

# Builders for Christ

Weekly Update from  
Immanuel Lutheran School, Hutchinson, MN

September 30, 2023

Hi volunteers and other interested parties,

I included a picture of Mike and Dan putting in the last piece of siding on Tuesday morning. We were all glad to finally finish that project! The rest of Tuesday and part of Wednesday we put in the 21 pieces of PVC trim between the windows. There's a picture included of that also because some were wondering what we were going to do about that unusual detail.

Wednesday afternoon we began undoing the campground sewer and water lines and by 4:30 the only one left in the campground was Dan who wasn't leaving until Thursday morning.

Dave Wusterbarth was there some this week. I included a picture of the scupper and downspout he installed. He is also working on trimming and capping the rubber roof over the parapet wall.

All of the sidewalks and curbs were finished this week also and when I was back on Friday the dirt movers were putting the finishing touches on the landscape.

Drywall hangers started on Thursday. They estimate it will take them 12 days to hang it and 8 days to finish it.

The exterior classroom doors arrived on Wednesday but the hinges won't arrive until next Wednesday. On Thursday we intend to hang those seven doors and fine tune the window jambs so that the drywall can be evenly returned to the window.

After that it will be waiting for the painting, floor staining, and ceramic tile to be done before we can return to hang interior doors, install bathroom partitions and grab bars, etc. I have seven or eight volunteers committed to coming back for that at various times in November. I'm looking forward to that and to getting those cheering and thankful children into that new school by Christmas. I should have gotten a picture of them shouting their "Hi workers!" to us as they walked to lunch or high fiving Mike and Pam. Inspiring!

In His service,  
Elwood

